

## OL/NBPO WEEKLY REPORT - PERIOD ENDING 12 MARCH 1986

## 1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week: *New Headquarters Building,*

*To assist in the concrete pours for the Headquarters*  
*yes*  
 Centex, the New Building contractor, has formally requested that the New Headquarters Building construction site be open from 0530 to 1800 Monday thru Friday, an extension from normal 0630 - 1800 hours, to maximize concrete pours this spring. While new Building Project Office site security resources will be sorely strained, we are accommodating this request. *an additional hour each week-day with starting time commencing at 0530 rather than 0630.*

*STAT*  
*NO*  
 The Robert Clay Company, the Bid Package 4 contractor on the New Building project, met with General Services Administration (GSA) and Agency representatives during this reporting period to discuss scheduling and temporary conditions for the upcoming Visitors Center construction at the Route 123 entrance, as well as associated roadway upgrades on the Headquarters Compound. The traffic entering the Headquarters compound from Route 123 will be impacted beginning in mid-April. All impacts will be thoroughly coordinated with Headquarters Operations, Maintenance and Engineering (HOME), OL and will be mitigated to the maximum extent possible.

*STAT*  
*NO*  
 Representatives from the New Building Project Office (NBPO), OL and the General Services Administration project manager met with the Vice President and newly appointed project manager of Centex, the New Building contractor, on 10 March 1986. This introductory meeting was held to discuss current problem areas and to explore near-term plans for completion of the new Headquarters building.

*STAT*  
*NO*  
 On 10 March, the New Building Project Office (NBPO), OL completed an updated narrative summary and 20-slide briefing package on the New Building construction project for the Assistant Deputy Director for Administration, for his use at an Agency conference. A duplicate package was prepared for the Chief, Headquarters Operations, Maintenance & Engineering (HOME), OL for his use at the overseas Logistics Officers conference being held during the week of 17 March.

*STAT*  
*YES*  
 The New Building Project Office (NBPO), OL has received drawings from

Dewberry and Davis, the Virginia Highway Department's roadway design consultant on the Route 123/193 Road Improvements project. Several options <sup>for</sup> detailed in the drawings concerning landscaping, intersection alternatives, berm treatments, and signage. ~~NBPO will utilize this material in future~~ <sup>will be used</sup> briefings to citizen's groups, elected officials, and senior Agency managers.

*are*  
*STAT* *added in*  
*the*  
*drawings.*  
*YES*  
*STAT*  
*will*  
*not*  
*NO*  
*Put in next week*

*the sculptor for the New Headquarters Building,*  
Mr. Harold Vogel, a ~~New Building Project Office (NBPO)~~ contract sculptor will be visiting the NBPO on Friday, 14 March to discuss the Memorial Plaque project. ~~Mr. Vogel will be asked to assist in ideas for design and medium recommendations for the Plaque.~~ He will also provide an update on the status of the DCI sculpture project. *expected to*

3. Significant Events Anticipated During the Coming Week:

None.

*STAT*  
Chief, New Building Project Office, OL

D/L  
C/HOME/OL